

CAPITAL INVESTMENT

Capital Investment, maintenance and asset management plan

The Department has an asset road network of 5 638km of roads comprising of 4 250km of paved roads and 1 388km unpaved roads with 676 bridges and 428 culverts.

The Department has completed the following infrastructure projects:

Roads

- **K54:** Construction of single carriageway of the section Road K54 between D2561 and K69 (Developers portion –New Africa Development). The Department has completed additional works necessary for the completion of the road.
- **P158/2 (N14)** and **P39/1:** Light rehabilitation of road P158/2 (N14) and P39/1 between P158/2 (20.7km) to Pinehaven Interchange (Muldersdrift) is practically complete with additional on and off ramps on N14 (Malibongwe Drive, Beyers Naude, and Muldersdrift).

Infrastructure projects that are currently in progress

DLTC

Sebokeng DLTC commenced construction in the 2016/17 financial year and is 71% complete. The DLTC will be completed in the 2017/18 financial year.

On-going roads projects

- **K46 (P79-1) K46 (P79-1):** Upgrading from single to dual carriageway of Road K46 (P79-1) William Nicol from PWV5 to Diepsloot/N14 – Phase 2 will be completed in the 2017/18 financial year.
- **K69 (Upgrading and doubling of Hans Strijdom (Solomon Mahlangu)** from the N4 to Mamelodi to K54 will completed in the 2017/18 financial year.
- **K54:** Mamelodi (Tsamaya Road) to R104 Pretoria Bronkhorstspuit Road will be completed in the 2017/18 financial year.
- **Vaal River City Interchange** will be completed in the 2017/18 financial year.
- **R82 Phase 3** (K57 between road D1073 (Walkerville and K164 (De Deur) will be completed in the 2017/18 financial year.
- **P186/1 (N12):** Damaged bridge repair will be completed in the 2017/18 financial year.
- **P46/1:** Rehabilitation of Road P46/1 from Vereeniging to Alberton and D1073 will be completed in the 2017/18 financial year.
- **P241/1:** Rehabilitation of Road P241/1 (R554) from 17.7km to 19.75km and Road D405 from 0.00km to 8.75km (R82) will be completed in the 2017/18 financial year.
- **D904:** Light rehabilitation of Road D904 between Road R82 in Evaton and Road will be completed in the 2017/18 financial year.



GAUTENG PROVINCE

ROADS AND TRANSPORT
REPUBLIC OF SOUTH AFRICA

- **P249/1 Phase 2:** Rehabilitation of road P249/1 (R511) in the Pretoria region from 10.00km to 18.69km Gauteng/North West Border will be completed in the 2017/18 financial year.
- **P41/1:** Rehabilitation (repair and resurfacing of Road P41/1 from 0.84km to 5.61km West Nigel) will be completed in 2017/18 financial year.
- **P88/1** between Roads P73/1 and P3/6 will be completed in the 2017/18 financial year.
- **D670:** Light rehabilitation of Road D670 from Bronkhorstspuit to Ekangala will be completed in the 2018/19 financial year.
- **D1027 Phase 2:** Rehabilitation of D1027 (Cedar Road) will be completed in the 2018/19 financial year.